



# **SCE Short Term Project Status Report**

**STEP Informational Item  
July 24, 2006**



# Project Elements

- Devers-Palo Verde Series Capacitor Upgrade
  - Operational on June 30, 2006
- Devers 495/605 MVar SVC
  - MSC operational on July 19, 2006
  - SVC expected OD on September 11, 2006

# Project Elements

- Devers 500/230 kV Transformer #2
  - Operational May 2006
- West of Devers
  - Design SPS to trip transmission facilities
  - Expected OD March 2007
    - Operating Procedure in place until SPS becomes operational