

SCE Short Term Projects

Status Report

STEP Informational Item

September 21, 2006



Operational Status

- Devers 500/230 kV Transformer #2
 - Operational in May 2006
- Palo Verde-Devers Series Capacitors
 - Operational in June 2006
- Devers SVC
 - MSC portion of SVC operational in July 2006
 - Entire SVC operational in September 2006
- West of Devers
 - Interim short-term mitigation: Operating Procedures operational
 - Interim mitigation: SPS expected OD is March 2007



Rating Increases

- Path 49 Non-Simultaneous Rating Increase of
 - 505 MW occurred on July 19, 2006
- SCIT 2006 Summer Import Capability Increase of
 - 100 MW available due to MSC portion of SVC
 - 300 MW available due to entire SVC