

# LSPGC Project Status Summary



TPP	Project	Scope	Status	Planned Construction Start	Planned In-Service	Required In-Service	Comments
2018-19	Gates 500 kV Dynamic Reactive Support Project (Orchard Substation)	Two $\pm 424$ MVAR static synchronous compensator (STATCOM) blocks interconnecting to the 500 kV bus at the existing Gates substation.	Construction	April 2023	June 2024	June 2024	
2018-19	Round Mountain 500 kV Area Dynamic Reactive Support Project (Fern Road Substation)	Two $\pm 265.4$ MVAR static synchronous compensator (STATCOM) blocks and a new Fern Road Substation consisting of a 6-position 500 kV breaker-and-a-half switchyard with two 500/60.9 kV transformers.	Final Design	Q4 2023	December 2024	December 2024	Construction pending CPUC approval
2021-22	Collinsville 500/230 kV Substation Project	New 500/230 kV substation, $\sim 1$ mile of overhead 230 kV lines and $\sim 4$ miles of 230 kV submarine lines.	Permitting	Q2 2026	December 2027	June 2028	
2021-22	Manning 500/230 kV Substation Project	New 500/230 kV substation and 7-10 miles of overhead 230 kV transmission lines.	Permitting	Q2 2026	December 2027	June 2028	
2021-22	Metcalf – San José B HVDC Project	Two new 320 kV HVDC terminals, $\sim 13.5$ miles of underground HVDC transmission line connecting the two terminals and $\sim 1$ mile of underground AC transmission line.	Permitting	Q2 2026	May 2028	June 2028	
2021-22	Newark – Northern Receiving Station HVDC Project	Two new 320 kV HVDC terminals, $\sim 8$ miles of 320 kV DC underground transmission lines and $\sim 3.5$ miles of 230 kV AC overhead transmission line.	Permitting	Q2 2026	April 2028	June 2028	