

2013-2014 Transmission Planning Process Phase 3 Sequence Schedule (Revised 2/26/2015)

Sequence		1 st Sequence	2 nd Sequence	3 rd Sequence	4 th Sequence
Projects		Miguel and Suncrest Reactive Support Projects	Spring, Estrella, and Wheeler Ridge Substation Projects	Delaney - Colorado TL (Red dates are after collaboration period)	Harry Allen – Eldorado TL
Applicaton Sufficient	Bid Window Close	6/16/2014	8/18/2014	11/19/2014 (2/26/2015)	4/30/2015
	Validation	7/8/2014	9/9/2014	12/12/2014 (3/19/2015)	5/21/2015
	Cure	7/22/2014	9/23/2014	12/29/2014 (4/2/2015)	6/5/2014
	Final Validaton	8/5/2014	10/7/2014	1/13/2015 (4/16/2015)	6/19/2015
	Post List of Sufficient Application	8/5/2014	10/7/2014	1/13/2015 (4/16/2015)	6/19/2015
	Collaboration*	8/19/2014	10/21/2014	1/28/2015	7/6/2015
Sponsor & Project Qualification	Qualification	9/10/2014	11/11/2014	2/19/2015 (5/7/2015)	7/27/2015
	Post List of Qualified Sponsors and Projects	9/10/2014	11/11/2014	2/19/2015 (5/7/2015)	7/27/2015
	Cure	9/24/2014	11/25/2014	3/5/2015 (5/21/2015)	8/10/2015
	Final Qualification	10/8/2014	12/11/2014	3/19/2015 (6/5/2015)	8/24/2015
	Re-post List if Necessary	10/8/2014	12/11/2014	3/19/2015 (6/5/2015)	8/24/2015
	Comparative Analysis	1/6/2015	3/11/2015	6/12/2015 (8/31/2015)	11/17/2015
	Post Approved Sponsor & Report	1/6/215	3/11/2015	6/12/2015 (8/31/2015)	11/17/2015

*If there is collaboration the schedule will be shifted up to 55 business days