## Q1 2023 Transmission Development Forum (TDF)

Approved Transmission Planning Projects and Queue Network Upgrades Changes from Q4 2022 TDF

January 25<sup>th</sup>, 2023



## Approved Transmission Planning Projects

No.	Project	Transmission Plan Approved	ISD <sup>1</sup> at Approval in Transmission Plan	Expected ISD Q4 2022 TDF	Current Expected ISD	Project Status	Expected CPUC Permit Filing	Expected Construction Start
1	Alberhill 500 kV Method of Service	2009	2014	Apr-2027	Jun-2029 <sup>2</sup>	Permitting	Sep-2009	Jun-2026
2	Method of Service for Wildlife 230/66 kV Substation	2007	2009	Jul-2027	Oct-2027 <sup>3</sup>	Design	Apr-2015	May-2023
3	Victor 230 kV Switchrack Reconfiguration	2021-2022	2023	Pending	Jun-2025	Initiation	N/A	Jun-2024
4	Laguna Bell - Mesa No. 1 230 kV Line Rating Increase Project	2021-2022	2023	Dec-2023	Apr-2024 <sup>4</sup>	Design	Pending	Nov-2023
5	Barre 230 kV Switchrack Conversion to BAAH	2022-2023	2026	New	Pending	Initiation	N/A	Pending
6	Mira Loma 500 kV CB Upgrade Project	2022-2023	2026	New	Pending	Initiation	N/A	Pending

<sup>1:</sup> In-service date (ISD)

<sup>2:</sup> Alberhill dates contingent on licensing

<sup>3:</sup> Project resuming after a 6-month hold

<sup>4:</sup> Project delayed due to equipment lead times

## Queue Network Upgrades

No.	ID	Network Upgrades	Status	Current Expected Construction Start	Expected CPUC Application	Original Estimated ISD <sup>1</sup>	Expected ISD Q4 2022 TDF	Current Estimated ISD
1	SCE-C11P2-N-L1	Pardee – Pastoria – Warne 220 kV T/L Rating Increase	Design	Jul-2023	N/A	Oct-2022	Dec-2023	Apr-2024 <sup>2</sup>
2	PIN8483-RNU	South of Vincent CRAS	Initiation	Feb-2025	N/A	Apr-2026	Apr-2026	Feb-2026
3	SCE-C10P2-E-R3	WOCR CRAS Inland/Devers Extension – Monitoring Infrastructure	Construction	Jan-2021	N/A	Oct-2021	Mar-2023	Jun-2023 <sup>3</sup>
4	SCE-C11P2-E-R1	WOCR CRAS - Inland/Devers Extension – Additional Remote Monitoring	Design	Pending	N/A	Aug-2025	Apr-2027	TBD⁴
5	SCE-C11P2-E-R1- C12	WOCR CRAS Inland/Devers Extension Additional Monitoring (QC11) at Wildlife Sub	Design	Pending	N/A	Oct-2026	Jun-2027	Oct-2027 <sup>5</sup>

<sup>1:</sup> In-service date (ISD)

<sup>2:</sup> Revised ISD due to delays in triggering project

<sup>3:</sup> Revised ISD due to CRAS resources and outage constraints.

<sup>4:</sup> Contingent on Alberhill licensing schedule.

<sup>5:</sup> Contingent on Wildlife Substation schedule