

SCE Short Term Projects

Status Report

STEP Informational Item

May 5, 2006



Projects

- Palo Verde-Devers Series Capacitors
- Devers SVC
- Devers 500/230 kV Transformer #2
- West of Devers



DPV1 Series Cap Upgrades

- Bid and Award Process
 - RFP sent out on Feb 4, 2004
 - Awarded on May 10, 2005
 - Expected OD on June 1, 2006
 - Correction of 9 line clearance problems completed
 - Foundation construction in AZ completed and on-going in CA



Devers 495/605 MVA_r SVC

- Bid and Award Process
 - Awarded in August 2005
 - Expected OD for MSC on July 1, 2006
 - Expected OD for SVC on September 1, 2006



Devers 500/230 kV Bank #2

- Bid and Award Process
 - Awarded in December 2004
- Banks placed on foundations on 12/2005
- In-Service expected in May 2006



West of Devers

- Mitigation Alternatives to Series Reactor
 - Replace series reactor with SPS
 - Design SPS to trip generation and/or transmission facilities
 - CAISO concurred with SPS development
 - Needed during West of Devers construction