

Project	PTO	Transmission Plan Approved	In-service Date at Approval in Transmission Plan	Expected In-Service Date 2020-2021 Transmission Plan	Expected In-Service Jan 2022 TDF	Expected In-Service Apr 2022 TDF	Expected In-Service July 2022 TDF	Expected In-Service Oct 2022 TDF	Expected In-Service Jan 2023 TDF	Expected In-Service Apr 2023 TDF	Project Status	Expected CPUC Permit Application Filing	Expected Construction Start	Notes
Midway-Kern PP Nos. 1,3 and 4 230 kV Lines Capacity Increase (Kern PP 230 kV Area Reinforcement Project)	PG&E	2010-2011	2013	2025		Mar-21	Mar-21	Mar-21	Mar-21	Mar-21	In-Service	N/A	Oct-18	In-Service
Palermo – Wyandotte 115 kV Line Section Reconductoring Project	PG&E	2020-2021	2023	2022	Jul-22	Jul-21	Jul-21	Jul-21	Jul-21	Jul-21	In-Service	N/A	Jul-21	In-Service
Oakland Clean Energy Initiative (Oakland X 115kV Bus Upgrade)	PG&E	2017-2018		2023		Jun-22	Jun-22	Jun-22	Jun-22	Jun-22	In-Service	N/A	Aug-21	In-Service
Vaca Dixon Area Reinforcement (Replace Bank 5)	PG&E	2017-2018	2023	2026	Aug-22	Jul-22	Aug-22	Aug-22	Aug-22	Aug-22	In-Service	N/A	Jul-21	In-Service
Cooley Landing-Palo Alto and Ravenswood-Cooley Landing 115 kV Lines Rerate	PG&E	2008	2015	2022	Nov-22	Mar-23	Dec-22	Dec-22	Dec-22	Dec-22	In-Service	PTC: A.17-12-010	Sep-22	In-Service
Ravenswood – Cooley Landing 115 kV Line Reductor	PG&E	2017-2018	2019	2023	Jan-23	Jan-23	Dec-22	Dec-22	Dec-22	Dec-22	In-Service	PTC: A.17-12-010	Sep-22	In-Service
Tesla Substation 230 kV bus section D and circuit breakers 372, 382 and 842 overstress (reactors) TESLA: 230KV BUS REACTORS D - E	PG&E	2018-2019	2023	2023	Oct-23	Apr-23	Mar-23	May-23	Jun-23	Jul-23	In-Flight	N/A	Apr-22	Q2 2023: in construction. On= track to planned In-service date.
Glenn 230/60 kV Transformer No. 1 Replacement	PG&E	2013-2014	2018	2022	Dec-22	Dec-22	Oct-22	Oct-23	Oct-23	Oct-23	In Flight	N/A	Apr-20	Q2-2023: No date changes at this time.
Kasson – Kasson Junction 1 115 kV Line Section Reconductoring Project	PG&E	2020-2021	2023	2027	Jun-27	Nov-25	Apr-26	Aug-26	Oct-26	Nov-23	In-Flight	TBD	Aug-23	Q2: Improved ISD
Wilson-Le Grand 115 kV line reconductoring	PG&E	2012-2013	2020	2022	Mar-22	Dec-22	Dec-22	Feb-24	Dec-23	Nov-23	In-Flight	NOC: AL 5293-E	Jan-21	Q2-2023: schedule/construction sequencing date adjustments.
East Shore-Oakland J 115 kV Reconductoring Project (name changed from East Shore-Oakland J 115 kV Reconductoring Project & Pittsburg-San Mateo 230 kV Looping Project since only the 115 kV part was approved)	PG&E	2011-2012	2015	2022	Dec-22	Mar-23	May-23	May-23	Dec-23	Dec-23	In-Flight	NOC: AL 5872E	Jun-21	Q2-2023: No date changes at this time.
Giffen Line Reconductoring Project	PG&E	2018-2019		2023	Jan-23	Jan-23	Jan-23	Jan-24	Jan-24	Jan-24	In Flight	NOC: AL 6600-E	Nov-23	Q2-2023: No date changes at this time.
Panoche – Ora Loma 115 kV Line Reconductoring	PG&E	2015-2016	2021	2023	Mar-23	Mar-23	Mar-23	Dec-22	May-24	Mar-24	In-Flight	NOC: AL 5390-E	Jan-22	Q2-2023: No date changes at this time.
Tesla Substation 230 kV bus section D and circuit breakers 372, 382 and 842 overstress (reactors) TESLA: 230KV BUS REACTORS C – D	PG&E	2018-2019	2023	2023	Oct-23	Oct-23	Sep-23	Nov-23	Dec-23	Mar-24	In-Flight	N/A	Jun-23	Q2 2023: in construction. Schedule/construction sequencing date adjustments. On track to planned In-service date.
Warnerville-Bellota 230 kV line reconductoring	PG&E	2012-2013	2017	2024	Dec-24	Apr-24	Apr-24	Apr-24	Apr-24	Apr-24	In-Flight	NOC: AL 6047-E	Jun-22	Q2-2023: No date changes at this time.
Gates 500 kV Dynamic Voltage Support	PG&E	2018-2019	2025	2025	Mar-25	Jun-24	Apr-24	Apr-24	Jul-24	Aug-24	In-Flight	N/A	Apr-23	Q2-2023: schedule/construction sequencing date adjustments.
Round Mountain 500 kV Dynamic Voltage Support	PG&E	2018-2019	2024	2024	May-24	Jul-24	Aug-24	May-24	Jun-24	Oct-24	In-Flight	NOC - TBD on Filing Date	Jun-23	Q2-2023: schedule/construction sequencing date adjustments.
Moraga-Castro Valley 230 kV Line Capacity Increase Project	PG&E	2010-2011	2013	2025	Sep-23	Nov-23	Mar-24	Mar-24	Jun-24	Oct-24	In-Flight	TBD	Aug-24	Q2-2023: This project has been delayed due to 2023 funding limitations. Work is planned to resume in 2024.
Newark-Milpitas #1 115 kV Line Limiting Facility Upgrade	PG&E	2017-2018	2019	2022	Nov-22	Apr-23	Dec-24	Dec-24	Dec-24	Dec-24	Initiating	TBD	Jan-24	Q2-2023: No date changes at this time.
Series Compensation on Los Esteros-Nortech 115 kV Line	PG&E	2021-2022	2023	2023		Dec-24	Dec-24	Dec-24	Dec-24	Dec-24	Initiating	TBD	Oct-23	Q2-2023: No date changes at this time.
Cascade 115/60 kV No.2 Transformer Project	PG&E	2010-2011	2014	2023	Dec-23	Dec-24	Dec-24	Dec-24	Dec-24	Dec-24	In-Flight	N/A	Jul-19	Q2-2023: No date changes at this time.
Manteca #1 60 kV Line Section Reconductoring Project	PG&E	2020-2021	2024	2027	Jun-27	Jan-26	Jun-26	Oct-26	Jan-25	Jan-25	In-Flight	TBD	Nov-24	Q2-2023: No date changes at this time.
Oakland Clean Energy Initiative (MORAGA 115KV BUS UPGRADE & BK 3 SW)	PG&E	2017-2018		2023	Mar-23	May-23	Jul-23	Nov-23	Oct-23	Apr-25	In-Flight	N/A	Nov-21	Q2-2023: Moraga 115 kV Bus Upgrade delayed due to 2023 funding limitations. Work is planned to resume in 2024. Moraga Bank 3 SW replacement operational 6/30/22
Vasona-Metcalf 230 kV Line Limiting Elements Removal Project	PG&E	2021-2022	2025	2025		May-25	May-25	May-25	May-25	May-25	Initiating	TBD	Oct-24	Q2-2023: No date changes at this time.
Vierra 115 kV Looping Project	PG&E	2010-2011	2014	2025	Jun-25	Mar-27	Jul-25	Jul-25	Jul-25	May-25	In-Flight	PTC: A.18-06-004	Jan-24	Q2: Improved ISD
Contra Costa PP 230 kV Line Terminals Reconfiguration Project	PG&E	2021-2022	2025	2025	Dec-25	Dec-25	Jul-25	Feb-25	May-25	May-25	In-Flight	TBD	Feb-24	Q2-2023: T-line Scoping being reviewed for approval. Procurements underway. Long Lead material estimates in preparation for ordering. Substation scoping approved. Civil design underway. Breakers ordered - 80-week lead time. CCVTs ordered - 60-week lead time. Switches 28-30-week lead time in process of ordering. Scope has increased due to triggering new control building, telecommunications pathways and equipment. CPUC permitting, Environmental, Biological, and Cultural requirements being evaluated.
Midway-Kern PP Nos. 1,3 and 4 230 kV Lines Capacity Increase (Midway 230kV Bus Section D Upgrade Project)	PG&E	2010-2011	2013	2025	May-25	May-25	May-25	May-25	May-25	May-25	In-Flight	N/A	Apr-21	Q2-2023: No date changes at this time.

Project	PTO	Transmission Plan Approved	In-service Date at Approval in Transmission Plan	Expected In-Service Date 2020-2021 Transmission Plan	Expected In-Service Jan 2022 TDF	Expected In-Service Apr 2022 TDF	Expected In-Service July 2022 TDF	Expected In-Service Oct 2022 TDF	Expected In-Service Jan 2023 TDF	Expected In-Service Apr 2023 TDF	Project Status	Expected CPUC Permit Application Filing	Expected Construction Start	Notes
Rio Oso Area 230 kV Voltage Support	PG&E	2011-2012	2016	2024	Oct-24	Oct-24	Aug-24	Dec-24	May-25	Jun-25	In-Flight	N/A	Aug-24	Q2-2023: schedule/construction sequencing date adjustments.
Monta Vista 230 kV Bus Upgrade	PG&E	2012-2013	2016	2024	Aug-24	Jul-24	May-24	Jul-25	Jul-25	Jul-25	In-Flight	N/A	Jun-18	Q2-2023: No date changes at this time.
Cottonwood 230/115 kV Transformers 1 and 4 Replacement Project	PG&E	2017-2018	2019	2024	Oct-24	Mar-25	Feb-25	May-25	Aug-25	Jul-25	In-Flight	N/A	Mar-25	Q2-2023: No date changes at this time.
Reedley 70 kV Reinforcement (Renamed to Reedley 70 kV Area Reinforcement Projects)	PG&E	2017-2018	2017	2025	Dec-25	Aug-25	Oct-25	Oct-25	Oct-25	Oct-25	In Flight	N/A	Feb-24	Q2-2023: Rescoped to Dinuba 70 kV Energy Storage
Vaca Dixon-Lakeville 230 kV Corridor Series Compensation	PG&E	2017-2018	2019	2027	Apr-27	Oct-25	Oct-25	Oct-25	May-26	Oct-25	In Flight	N/A	Mar-25	Q2: Improved ISD
Martin 230 kV Bus Extension	PG&E	2014-2015	2021	2024	May-24	May-24	May-24	Nov-25	Nov-25	Nov-25	In-Flight	CPCN: A.17-12-021	Feb-24	Q2-2023: No date changes at this time.
East Shore 230 kV Bus Terminals Reconfiguration	PG&E	2019-2020	2024	2026	Dec-26	Dec-26	Dec-25	Dec-25	Dec-25	Dec-25	Initiating	TBD	Dec-24	Q2-2023: No date changes at this time.
Ravenswood 230/115 kV transformer #1 Limiting Facility Upgrade	PG&E	2018-2019	2019	2024	Dec-24	Dec-24	Dec-25	Dec-25	Dec-25	Dec-25	Initiating	TBD	Oct-25	Q2-2023: No date changes at this time.
Tulucay-Napa #2 60 kV Line Capacity Increase	PG&E	2019-2020	2023	2026	Dec-26	Dec-26	Dec-25	Dec-25	Dec-25	Dec-25	Initiating	TBD	Dec-24	Q2-2023: No date changes at this time.
Rio Oso 230/115 kV Transformer Upgrades	PG&E	2007	2009	2024	Apr-24	Jun-24	Apr-24	Apr-25	Dec-25	Dec-25	In-Flight	N/A	Jul-22	Q2-2023: No date changes at this time.
Vaca Dixon Area Reinforcement (INSTALL (2) CAPACITOR BANKS)	PG&E	2017-2018	2023	2026	Jul-26	Aug-26	Aug-25	Dec-25	Dec-25	Feb-26	In-Flight	PTC - TBD on Filing Date	Sep-25	Q2-2023: schedule/construction sequencing date adjustments.
Cottonwood 115 kV Bus Sectionalizing Breaker	PG&E	2018-2019	2022	2025	Oct-25	Mar-25	Dec-24	Feb-26	Feb-26	Mar-26	In-Flight	N/A	Nov-25	Q2-2023: This project has been delayed due to 2023 funding limitations. Work is planned to resume in 2024.
Atlantic 230/60 kV transformer voltage regulator	PG&E	2021-2022	2026	2026		Jan-26	May-26	May-26	May-26	May-26	Initiating	TBD	Feb-25	Q2-2023: No date changes at this time.
Manteca-Ripon-Riverbank-Melones Area 115 kV Line Reconductoring Project	PG&E	2021-2022	2028	2028		May-28	May-26	May-26	May-26	May-26	Initiating	TBD	May-25	Q2-2023: No date changes at this time.
Tyler 60 kV Shunt Capacitor	PG&E	2018-2019	2022	2026	Dec-26	Dec-26	May-26	May-26	May-26	May-26	Initiating	TBD	Oct-25	Q2-2023: No date changes at this time.
Weber-Mormon 1ct 60 kV Line Section Reconductoring Project	PG&E	2021-2022	2027	2027		May-27	May-26	May-26	May-26	May-26	Initiating	TBD	May-25	Q2-2023: No date changes at this time.
Pittsburg 230/115 kV Transformer Capacity Increase	PG&E	2007	2011	2025	Jan-25	Jan-25	Jan-25	Jan-25	Jan-25	Jun-26	In-Flight	N/A	Apr-25	Q2-2023: Delay due to Prioritization.
Cooley Landing 60 kV Substation Circuit Breaker No #62 Upgrade	PG&E	2021-2022	2026	2026		Jan-26	Dec-26	Dec-26	Dec-26	Dec-26	Initiating	TBD	Jun-26	Q2-2023: No date changes at this time.
Jefferson 230 kV Bus Upgrade	PG&E	2018-2019	2022	2026	May-26	May-26	Dec-26	Dec-26	Dec-26	Dec-26	Initiating	TBD	Oct-24	Q2-2023: No date changes at this time.
Moss Landing - Las Aguilas 230 kV Series Reactor Project	PG&E	2021-2022	2026	2026		Jan-26	Dec-26	Dec-26	Dec-26	Dec-26	Initiating	TBD	Jun-25	Q2-2023: No date changes at this time.
Salinas-Firestone #1 and #2 60 kV Lines	PG&E	2019-2020	2024	2025	Dec-25	Dec-25	Dec-26	Dec-26	Dec-26	Dec-26	Initiating	TBD	Dec-25	Q2-2023: No date changes at this time.
Newark 230/115 kV Transformer Bank #7 Circuit Breaker Addition	PG&E	2019-2020	2024	2026	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Initiating	TBD	Dec-25	Q2-2023: No date changes at this time.
Oro Loma 70 kV Area Reinforcement	PG&E	2010-2011	2015	2026	Dec-26	Sep-26	Dec-26	Dec-26	Dec-26	Dec-26	In Flight	NOC - May 2024	Jan-26	Q2-2023: No date changes at this time.
Herndon-Bullard 115 kV Reconductoring Project	PG&E	2017-2018	2021	2026	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	In Flight	NOC - TBD on Filing Date	Jul-25	Q2-2023: No date changes at this time.
South of Mesa Upgrade	PG&E	2018-2019	2023	2026	Sep-26	May-26	May-26	Apr-27	Apr-27	Apr-27	In Flight	NOC - Feb 2024	Oct-25	Q2-2023: No date changes at this time.
Midway - Kern PP #2 230 kV Line	PG&E	2013-2014	2019	2024	Jun-24	Jul-25	Jun-26	Jun-26	Apr-27	Apr-27	In Flight	NOC: AL 5026-E	Nov-18	Q2-2023: This project relies on the Midway 230kV Section D Bus Upgrade project (T.0001650) to be in-serviced to provide a new terminal position for the new 230kV line.
Cortina 230/115/60 kV Transformer Bank No. 1 Replacement Project	PG&E	2021-2022	2027	2027		May-27	May-27	May-27	May-27	May-27	Initiating	TBD	Oct-25	Q2-2023: No date changes at this time.
South of San Mateo Capacity Increase	PG&E	2007	2009	2027	Mar-27	Mar-27	Jun-27	Jun-27	Jun-27	Jun-27	Initiating	TBD	Mar-26	Q2-2023: No date changes at this time.
Kern PP 115 kV Area Reinforcement	PG&E	2011-2012	2016	2027	Aug-27	Aug-27	Aug-27	Aug-27	Aug-27	Aug-27	In Flight	NOC - TBD on Filing Date	Jan-25	Q2-2023: No date changes at this time.
Tie line Phasor Measurement Units	PG&E	2017-2018	2020	2026	Dec-26	Dec-26	Dec-26	Dec-26	Dec-26	Aug-27	In-Flight	N/A	Jun-22	Q2-2023: Delay due to Prioritization. Program consists of 9 individually managed projects
Morgan Hill Area Reinforcement (formerly Spring 230/115 kV substation)	PG&E	2013-2014	2021	2026	Apr-26	Apr-26	Apr-26	Apr-26	Sep-27	Sep-27	In Flight	NOC: AL 5200-E	Jul-25	Q2-2023: No date changes at this time.
Borden 230/70 kV Transformer Bank #1 Capacity Increase	PG&E	2019-2020	2025	2027	Dec-27	Dec-27	Dec-27	Dec-27	Dec-27	Dec-27	Initiating	TBD	Dec-26	Q2-2023: No date changes at this time.
Coppermine 70 kV Reinforcement Project	PG&E	2021-2022	2027	2027		May-27	Dec-27	Dec-27	Dec-27	Dec-27	Initiating	TBD	Dec-26	Q2-2023: No date changes at this time.
Maple Creek Reactive Support	PG&E	2009	2011	2026	Jul-26	Jul-26	Dec-27	Dec-27	Dec-27	Dec-27	Initiating	TBD	Dec-26	Q2-2023: No date changes at this time.
Metcalf-Piercy & Swift and Newark-Dixon Landing 115 kV Upgrade	PG&E	2003	2008	2029	Apr-29	Apr-29	Dec-27	Dec-27	Dec-27	Dec-27	Initiating	TBD	Dec-26	Q2-2023: No date changes at this time.
Table Mountain Second 500/230 kV Transformer	PG&E	2021-2022	2027	2027		Jan-27	Dec-27	Dec-27	Dec-27	Dec-27	Initiating	TBD	Oct-25	Q2-2023: No date changes at this time.
Mosher Transmission Project	PG&E	2013-2014	2017	2027	Dec-27	Dec-27	Dec-27	Dec-27	Dec-27	Dec-27	In Flight	NOC - April 2026	Jan-27	Q2-2023: No date changes at this time.
East Marysville 115/60 kV Project	PG&E	2018-2019	2022	2027	Nov-27	Jan-28	Jan-28	Jan-28	Jan-28	Jan-28	In-Flight	N/A	May-26	Q2-2023: No date changes at this time.
Wilson 115 kV Area Reinforcement	PG&E	2010-2011	2015	2026	Sep-26	Aug-27	Aug-27	Jan-28	Jan-28	Jan-28	In Flight	N/A	May-25	Q2-2023: No date changes at this time.
Christie-Sobrante 115 kV Line Reconductor	PG&E	2018-2019	2022	2028	Dec-28	Dec-28	May-28	May-28	May-28	May-28	Initiating	TBD	Jan-25	Q2-2023: No date changes at this time.
Midway - Kern PP #2 230 kV Line (Bakersfield-Kern Reconductor)	PG&E	2013-2014	2019	2024	Jun-24	Jun-27	Sep-27	Nov-27	Feb-28	May-28	In Flight	NOC: AL 5924-E	Nov-24	Q2-2023: This project has been delayed due to 2023 funding limitations.
Gold Hill 230/115 kV Transformer Addition Project	PG&E	2018-2019	2022	2028	Jun-28	Jun-28	Jun-28	Jun-28	Jun-28	Jun-28	In-Flight	TBD	Feb-27	Q2-2023: No date changes at this time.
Clear Lake 60 kV System Reinforcement	PG&E	2009	2012	2027	Feb-27	Feb-27	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Dec-27	Q2-2023: No date changes at this time.

Project	PTO	Transmission Plan Approved	In-service Date at Approval in Transmission Plan	Expected In-Service Date 2020-2021 Transmission Plan	Expected In-Service Jan 2022 TDF	Expected In-Service Apr 2022 TDF	Expected In-Service July 2022 TDF	Expected In-Service Oct 2022 TDF	Expected In-Service Jan 2023 TDF	Expected In-Service Apr 2023 TDF	Project Status	Expected CPUC Permit Application Filing	Expected Construction Start	Notes
Ignacio Area Upgrade	PG&E	2017-2018	2023	2027	Dec-27	Dec-27	Dec-27	Dec-28	Dec-28	Dec-28	Initiating	TBD	Dec-26	Q2-2023: No date changes at this time.
Lakeville 60 kV Area Reinforcement	PG&E	2017-2018	2021	2027	Dec-27	Dec-27	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Dec-27	Q2-2023: No date changes at this time.
Moraga 230 kV Bus Upgrade	PG&E	2019-2020	2024	2027	Dec-27	Dec-27	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Dec-27	Q2-2023: No date changes at this time.
New Collinsville 500 kV substation	PG&E	2021-2022	2028	2028		Jan-28	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Jun-26	Q2-2023: No date changes at this time.
New Manning 500 kV substation	PG&E	2021-2022	2028	2028		Jan-28	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Feb-27	Q2-2023: Project Initiation in development subject to funding available to kick-off in 2023.
Reconductor Delevan-Cortina 230kV line	PG&E	2021-2022	2028	2028		Jan-28	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Dec-27	Q2-2023: No date changes at this time.
San Jose Area HVDC 230 kV Line (Newark - NRS)	PG&E	2021-2022	2028	2028		Jan-28	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Oct-27	Q2-2023: No date changes at this time.
San Jose Area HVDC 500 kV Line (Metcalfe - San Jose)	PG&E	2021-2022	2028	2028		Jan-28	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Mar-26	Q2-2023: No date changes at this time.
Wilson-Oro Loma 115kV Line Reconductoring	PG&E	2019-2020	2026	2026	May-26	May-26	Dec-28	Dec-28	Dec-28	Dec-28	Initiating	TBD	Dec-27	Q2-2023: No date changes at this time.
Lockeford-Lodi Area 230 kV Development	PG&E	2012-2013	2017	2027	Jun-27	Dec-28	Jan-29	Jan-29	Jan-29	Jan-29	In-Flight	CPCN Expected Q2 2023	Feb-27	Q2-2023: No date changes at this time.
Midway-Tembler 115 kV Line Reconductor and Voltage Support	PG&E	2012-2013	2018	2027	Oct-27	Feb-28	May-28	Aug-28	Nov-28	Feb-29	In Flight	NOC - April 2026	Jul-26	Q2-2023: This project has been delayed due to 2023 funding limitations.
Red Bluff-Coleman 60 kV Reinforcement	PG&E	2017-2018	2021	2025	Nov-25	Aug-26	Aug-26	May-30	Nov-31	Mar-29	In-Flight	NOC - TBD on Filing Date	Jul-25	Q2: Improved ISD
Coburn-Oil Fields 60 kV system project	PG&E	2017-2018	2022	2029	Jun-29	Jun-29	Jun-29	Jun-29	Jun-29	Jun-29	In Flight	N/A	Jul-27	Q2-2023: No date changes at this time.
Estrella Substation Project	PG&E	2013-2014	2019	2026	May-26	Jul-26	Jul-26	Jan-27	May-28	Jul-29	In-Flight	PTC: A.17-01-023	Oct-24	Q2-2023: The delay in getting the PTC will push the FSD. Delay is also due to prioritization.
Reconductor Rio Oso-SPI Jct-Lincoln 115kV line	PG&E	2021-2022	2028	2028		Jan-28	Dec-29	Dec-29	Dec-29	Dec-29	Initiating	TBD	Dec-28	Q2-2023: No date changes at this time.
North Tower 115 kV Looping Project	PG&E	2011-2012	2015	2030	Dec-30	Dec-30	Dec-30	Jan-30	Jan-30	Jan-30	Initiating	TBD	Jan-28	Q2-2023: No date changes at this time.
North of Mesa Upgrade (formerly Midway-Andrew 230 kV Project)	PG&E	2012-2013	2019			Dec-29	Dec-29	Dec-29	Aug-29	Oct-32	Cancelled	CPCN - TBD on Filing Date	Jul-26	Q2-2023: Cancelled per CAISO 2023 TPP
Wheeler Ridge Junction Substation	PG&E	2013-2014	2020			May-29	May-29	May-29	Oct-32	Mar-34	In Flight	CPCN - TBD on Filing Date	Mar-30	Q2-2023: Updated ISD reflects approval in CAISO 2023 TPP and current prioritization
Moraga-Sobrante 115 kV Line Reconductor	PG&E	2018-2019	2023					TBD	TBD	TBD	On-Hold (CAISO)	TBD	TBD	Q2-2023: Project on CAISO Hold