

# SCE Short Term Projects

## Status Report

---

STEP Informational Item

June 29, 2005



# Projects

---

- Palo Verde-Devers Series Capacitors
- Devers SVC
- Devers 500/230 kV Transformer #2
- West of Devers



# DPV1 Series Cap Upgrades

---

- Bid and Award Process
  - RFP sent out on Feb 4, 2004
  - Awarded on May 10, 2005
  - Expected OD on June 1, 2006



# Devers 400 MVA<sub>r</sub> SVC

---

- Bid and Award Process
  - RFP sent out on April 1, 2005
  - Bids currently under evaluation
  - Award expected by early July 2005



# Devers 500/230 kV #2

---

- Bid and Award Process
  - RFP sent out on September 2004
  - Awarded in December 2004
- Delivery Expected in November 2005



# West of Devers

---

- Mitigation Alternatives to Series Reactor
  - Replace series reactor with SPS
  - Design SPS to trip generation/lines
  - CAISO concurred with SPS development
  - Needed during DPV2-related construction