

SCE Short Term Projects

Status Report

STEP Informational Item

August 9, 2005



Projects

- Palo Verde-Devers Series Capacitors
- Devers SVC
- Devers 500/230 kV Transformer #2
- West of Devers



DPV1 Series Cap Upgrades

- Bid and Award Process
 - RFP sent out on Feb 4, 2004
 - Awarded on May 10, 2005
 - Expected OD on June 1, 2006



Devers 400 - 600 MVA_r SVC

- Bid and Award Process
 - RFP sent out on April 1, 2005
 - Bids currently under evaluation
 - Award expected by early August 2005



Devers 500/230 kV #2

- Bid and Award Process
 - RFP sent out on September 2004
 - Awarded in December 2004
- Delivery Expected in November 2005
- In-Service expected in March 2006



West of Devers

- Mitigation Alternatives to Series Reactor
 - Replace series reactor with SPS
 - Design SPS to trip generation/lines
 - CAISO concurred with SPS development
 - Needed during West of Devers construction