

DPV2 500 kV Transmission Project

Status Report

STEP Informational Item

August 9, 2005



Regulatory Filings

- Filed with CPUC on April 11, 2005
- Filed with BLM on May 5, 2005
- Expect to file with ACC in November 2005



Final DPV2 Path 49 Report

- Submitted Draft Report on 06/17/05
- PRG provides comments by 07/18/05
- Conference call or meeting on 07/19/05
- PRG approval to the Phase II Report on 7/26/05
- Submit Final Report to WECC on 07/26/05 requesting Phase 3 status



DPV2-Path 46 (WOR) Rating Study

- DPV2 Path 46 (WOR) Rating Study will be initiated after the CAISO completes the Path49 SRC Upgrade-Path 46 Rating Study.



Parallel Studies Update

1. SSR

- a. Nearing completion – preparing report

2. Short Circuit

- a. Study Report was completed on June 2005.
- b. Notification Letter of SCD Completion will be sent on Early August 2005.

3. DPV2 Operational Study (DOS)

- a. PV Hub – Extreme Contingencies
 - On-going study involving APS, SRP & ACC
 - PV Hub, Hassayampa Hub and N-3 of HQ-HA Hub Ties
- b. SPS
 - DOS-PRG was formed on 7/29/05
 - Study Scope was distributed for review on 7/29/05