



Submit comment on Transmission Development Forum

REV Renewables comments on the July 2025 Transmission Development Forum.

Hello,

I would like to request CAISO to provide guidance on the highlighted "Lugo-Victorville" upgrade below. SCE has been capturing the expected ISD of their portion of the project as shown below. However, there is a LADWP portion associated with this upgrade which has been delayed to January 2029 based on our understanding of the LADWP update on their oasis website.

We are particularly concerned about the impact this delay might have on the deliverability of the projects dependent on the completion of this upgrade. I believe there are a lot of CAISO projects whose deliverability and/or FCDS status will be impacted based on the LADWP delay. Will CAISO proceed with assuming a 2025 ISD based on SCE's update, or will the upgrade be assumed for a 2029 ISD due to the delay for the annual deliverability studies? We will appreciate any clarifications here.

Summary of Approved Transmission Planning Projects (1/3)

No.	Project	Transmission Plan Approved	ISD at Approval in Transmission Plan	Expected ISD Jan 2025 TDF	Current Expected ISD	Project Status	CPUC Permit Filing	Construction Start
1	Antelope 66 kV Circuit Breaker Duty Mitigation Project	2021-2022	2026	Dec 2025	Dec 2026	Construction	Exempt	Oct 2024
2	Inyo 230 kV Shunt Reactor	2023-2024	2027	Dec 2026	Sep 2026	Engineering Design	Pending	Mar 2026
3	Laguna Bell - Mesa No. 1 230 kV Line Rating Increase Project	2021-2022	2023	Complete	Apr 2025	Construction	Exempt	May 2024
4	Lugo - Eldorado series cap and terminal equipment upgrade	2012-2013	2016	May 2025	Jun 2026	Construction	May 2018	Dec 2020
5	Lugo - Victorville 500 kV Upgrade (SCE portion)	2016-2017	Dec 2018	May 2025	Dec 2025	Construction	Exempt	Jan 2019