

CAISO / CPUC Transmission Development Forum

HWT Project Updates

January 29, 2025

Expected in-service date for the HWT's recent project awards are 2031 and 2032

CAISO's TPP-Approved Projects

Project	Transmission Plan Approved	Expected In-service Date (July 2024 TDF)	Expected In-service Date (Current)
North Gila-Imperial Valley 500kV Line	2022-2023	N/A	December 2031
Imperial Valley-North of SONGS 500kV line and North of SONGS Substation	2022-2023	N/A	October 2032