

DPV2 500 kV Transmission Project

Status Report

STEP Informational Item

November 17, 2006



Regulatory Filings

- Filed CPCN Application with CPUC/BLM on April 11, 2005
 - Phase 1 hearings on January 10, 2006
 - Phase 2 hearings on July 10, 2006
 - Expect ruling by December 2006
- Filed CEC Application with ACC on May 1, 2006
 - 1st set of hearings on June 26 and 27
 - 2nd set of hearings on August 21 and 22
 - Additional hearings occurred in September and October
 - Siting Committee Deliberations scheduled for December 7
 - Expect ruling January 2007



Remaining Studies

- SPS Arming Study (DPV1 and DPV2 Outage)
 - WECC/WATS approved Study Scope and Base Cases in September 2006
 - Load shedding amounts and arming points identified for DPV2
 - Further analysis on going to cover joint DPV2 and EOR9300
 - Target completion date in February 2007
- Combined DPV2/EOR9300 EOR Rating Study
 - Non-simultaneous, SCIT and Path 26 analyses completed
 - Remaining simultaneous analyses on going
 - Next WECC/WATS meeting scheduled for December 12
 - Target completion date in February 2007