LS Power Project Status Summary

| ТРР | РТО | Project | Scope | Status | Planned Construction Start | Planned In-Service | Required In-Service | Comments |
|---------|-------|---|---|--------------|----------------------------------|-----------------------|------------------------|--------------------------|
| 2018-19 | LSPGC | Gates 500 kV Dynamic Reactive Support Project (Orchard Substation) | Two ±424 MVAR static synchronous compensator (STATCOM) blocks interconnecting to the 500 kV bus at the existing Gates substation. | Construction | April 2023 | March 2025 | May 2025 | Construction in progress |
| 2018-19 | LSPGC | Round Mountain 500 kV Area Dynamic Reactive Support Project (Fern Road Substation) | Two ±265.4 MVAR static synchronous compensator (STATCOM) blocks and a new Fern Road Substation consisting of a 6-position 500 kV breaker-and-a-half switchyard with two 500/60.9 kV transformers. | Construction | March 2024 | TBD | TBD | Construction in progress |
| 2021-22 | LSPGC | Collinsville 500/230 kV Substation Project | New 500/230 kV substation, ~1 mile of overhead 230 kV lines and ~4 miles of 230 kV submarine lines. | Permitting | Q2 2026 | May 2028 | June 2028 | CPCN filed |
| 2021-22 | LSPGC | Manning 500/230 kV Substation Project | New 500/230 kV substation and 10-12 miles of overhead 230 kV transmission lines. | Permitting | Q2 2026 | April 2028 | June 2028 | CPCN filed |
| 2021-22 | LSPGC | Metcalf – San Jose B HVDC Project | Two new 320 kV HVDC terminals, ~13 miles of underground HVDC transmission line connecting the two terminals and ~1.2 miles of underground AC transmission lines. | Permitting | Q1 2026 | May 2028 | June 2028 | CPCN filed |
| 2021-22 | LSPGC | Newark – Northern Receiving Station 230 kV Line Project | ~12 miles of 230 kV underground and overhead AC transmission lines. | Permitting | Q1 2026 | May 2028 | June 2028 | CPCN filed |
| 2023-24 | LSPGC | Collinsville 230 kV Reactor Project | Addition of 20 ohm reactors on the Collinsville – Pittsburg 230 kV lines at Collinsville Substation | Permitting | Q2 2026 | May 2028 | 2034 | |
| 2022-23 | GBT | SWIP-North 500 kV Transmission Project | New 285 mile single-circuit 500kV AC transmission line from Midpoint 500 kV substation (Idaho Power) to Robinson Summit 500 kV substation (NV Energy) with 70% series compensation. Addition of 70% series compensation to the existing 231-mile 500 kV One Nevada Transmission Line (ON Line) from Robinson Summit to Harry Allen (NV Energy). | Permitting | 2026 | May 2028 | June 2028 | |