



California ISO



RC West

RC West Customer Onboarding Update

June 2024

CAISO BA Area - GRID TOP Onboarding Update

- Ten West Link project

Milestone	Status	Target Date of Completion
Agreements/ Approvals	Complete	-
Network Model Updates Submission	Complete	-
Operating Procedures	Complete	-
Operating Guides	N/A	N/A
Messaging Validation	Complete	-
RC Customer Integration/Data Validation	Complete	-
Network Model Updates – Production	Complete	-
Settlement Integration	Complete	-
Shadow Operations	N/A	N/A
Executive Statement of Readiness	Complete	-
Go-Live	Complete	-

**GRID TOP has successfully onboarded and is operating within RC West footprint. For more information about RC West Onboarding and Readiness criteria, please refer to Business Practice Manual: RC Services on www.caiso.com*

CAISO BA Area – LSPG TOP Onboarding Update

Milestone	Status	Target Date of Completion
Agreements/Approvals	Complete	-
Network Model Updates Submission	Complete	July 2024
Network Model Updates – Production	On Track	October 2024
RC Customer Integration/Data Validation	On Track	November 2024
Messaging Validation	On Track	November 2024
Operating Procedures	On Track	December 2024
Operating Guides	On Track	December 2024
Settlement Integration	On Track	TBD
Shadow Operations	N/A	N/A
Executive Statement of Readiness	On Track	November 2024
Go-Live	On Track	December 2024

LS Power is an onboarding TOP, targeting implementation for December 2024. For more information about RC West Onboarding and Readiness criteria, please refer to Business Practice Manual: RC Services on www.caiso.com