

Project	PTO	Transmission Plan Approved	In-service Date at Approval in Transmission Plan	Expected In-Service Date 2020-2021 Transmission Plan	Expected In-Service July 2023 TDF	Expected In-Service Oct 2023 TDF	Project Status	Expected CPUC Permit Application Filing	Expected Construction Start	Notes
Gamebird 230/138 kV Transformer Upgrade	VEA/GLW	2019-2020	Jul-05	Sep-21	In service			N/A	2021	In Service
Tie line Phasor Measurement Units	VEA	2017-2018 2021-2022	Dec-20	Dec-21	Dec-23	Dec-23	In Flight Permitting, engineering and design	N/A	Sept-21	
GLW/VEA area upgrades - revised scope	VEA/GLW	(revised scope 2022-2023)	TBD		Dec-27	Dec-27	Permitting, engineering and design	N/A	1/1/2026	The revised scope of the GLW/VEA area upgrades was approved in the 2022-2023 TPP.
Beatty 230 kV Project	VEA/GLW	2022-2023	Dec-27		Dec-27	Dec-27		N/A	1/1/2026	