



CAISO / CPUC Transmission Development Forum

GLW / VEA Project Updates

January 25th, 2023

GLW/VEA Area Upgrades in-service date will be determined once the Eldorado substation mitigation plan is identified

CAISO's TPP-Approved Projects

Project	Transmission Plan Approved	Expected In-service Date (Oct. 2022 TDF)	Expected In-service Date (Current)
Tie line Phasor Measurement Units	2017-2018	Dec. 2022	Jun. 2023
GLW/VEA Area Upgrades	2021-2022	TBD	TBD

Completion of the RAS projects is now expected mid-2023 due to timing of generation project

Network Upgrade Projects

Project	Study	Type	Expected In-service Date (Oct 2022 TDF)	Expected In-service Date (Current)
Trout Canyon - Sloan Canyon 230kV line upgrade	2021 Reassessment	LDNU	Dec. 2025	Dec. 2025
Innovation RAS	C8 Phase II	RNU	Nov. 2022	Jul. 2023
Innovation RAS (VEA-GLW portion)	C9 Phase II	RNU	Nov. 2022	Jul. 2023
Sloan Canyon RAS (VEA-GLW portion)	C9 Phase II	RNU	Nov. 2022	Jul. 2023