



# Transmission Development Forum

## Project Updates



July 29, 2022

# Summary

---

- This status update covers upgrades required for Projects that have LGIA and are moving forward with construction activities.
- TPP-approved projects in the SDG&E area have not been identified as Precursor Network Upgrades (PNU).
- There is only one generator interconnection Remedial Action Scheme (RAS) being designed/built in the SDG&E area.

# Status – Network Upgrades

No.	ID	Network Upgrades	Status	Original In-service Date	Estimated In-service Date Q2 2022 TDF	Current Estimated In-service Date	Comments
1	SDGE-C07-PHI-RNU-01	Participate in the proposed RAS to protect TL23006/TL23010/TL23002 San Luis Rey – San Onofre 230kV lines	In design	23-Jun	23-Jun	23-Jun	CEC RAS will address previously identified RNUs.
	SDGE-C08-PHII-RNU-04						
	SDGE-PRE-AMEND-RNU-01.2						