



Transmission Development Forum

Project Updates

July 31st, 2024



Status – Network Upgrades

- There are no changes to the generation queue Network Upgrades since the January 2024 update.
- SDG&E's Network Upgrades triggered for projects with LGIAs moving forward with construction activities are complete.

Status - Transmission Planning Projects¹

No.	Project	Transmission Plan Approved	Status	Expected ISD - Previous TDF	Current Expected ISD	Expected CPUC Permit Filing
1	TL695B Japanese Mesa-Talega Tap Reconductor	2011-2012	Design	Dec-26	May-27	Apr-16
2	TL632 Granite Loop-In and TL6914 Reconfiguration	2013-2014	Design	Dec-26	May-27	May-25
3	TL690E, Stuart Tap -Las Pulgas 69 kV Reconductor	2013-2014	Design	Jul-28	May-28	Exempt
4	Reconductor TL 605 Silvergate – Urban	2015-2016	Permitting	Aug-24	Oct-24	Exempt
5	TL623C Reconductor (San Ysidro - Otay Tap)	2017-2018	Planning	Feb-30	Jul-29	TBD

Status - Transmission Planning Projects¹

No.	Project	Transmission Plan Approved	Status	Expected ISD - Previous TDF	Current Expected ISD	Expected CPUC Permit Filing
6	TL649D Reconductor (San Ysidro - Otay Lake Tap)	2017-2018	Design	Aug-24	Oct-24	Exempt
7	Valley Center System Improvement	2023-2024	Planning	-	2028	TBD
8	Short Circuit Mitigation for Imperial Valley 230 kV Circuit Breakers Project	2023-2024	Planning	-	2035	TBD ²
9	Short Circuit Mitigation for Miguel 230 kV Circuit Breakers Project	2023-2024	Planning	-	2035	TBD ²